DC004(01) Flashing Light Video Monitor Continuity Checks

Production_Continuity_Check_1-29-2026.xlsx

Production Continuity Checks

Date: [insert date checked here]

Checked by: [insert name here]

FROM		**TO**		**Expected**	**Units**	**Actual**	**Units**
Device	**Point**	**Device**	**Point**				
Solar Controller	Batt +	Solar Controller	Batt -	OL	Ω		Ω
	PV +		PV -	OL	Ω		Ω
	LOAD +		LOAD -	OL	Ω		Ω
	LOAD +	Distribution Block	+	OL	Ω		Ω
			-	OL	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	0	Ω		Ω
		PoE Injector	VIN2 +	OL	Ω		Ω
			VIN-	OL	Ω		Ω

Solar Controller	LOAD -	Distribution Block	+	OL	Ω		Ω
			-	0	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		PoE Injector	VIN2 +	OL	Ω		Ω
			VIN-	0	Ω		Ω
Solar Controller	Batt +	PV CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		BATT CB	Top Screw	OL	Ω		Ω
			Bottom Screw	0	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		BATT 1	B+	OL	Ω		Ω
			B-	OL	Ω		Ω
		BATT 2	B+	OL	Ω		Ω

			B-	OL	Ω		Ω
		BATT 3	B+	OL	Ω		Ω
			B-	OL	Ω		Ω
		BATT 4	B+	OL	Ω		Ω
			B-	OL	Ω		Ω
		Distribution Block	+	OL	Ω		Ω
			-	OL	Ω		Ω
FROM		**TO**		**Expected**	**Units**	**Actual**	**Units**
Device	**Point**	**Device**	**Point**				
Solar Controller	Batt -	PV CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		BATT CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		BATT 1	B+	OL	Ω		Ω
			B-	0	Ω		Ω
		BATT 2	B+	OL	Ω		Ω
			B-	0	Ω		Ω

		BATT 3	B+	OL	Ω		Ω
			B-	0	Ω		Ω
		BATT 4	B+	OL	Ω		Ω
			B-	0	Ω		Ω
		Distribution Block	+	OL	Ω		Ω
			-	0	Ω		Ω
Solar Controller	PV +	PV CB	Top Screw	OL	Ω		Ω
			Bottom Screw	0	Ω		Ω
		BATT CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		Pigtail	PV +	OL	Ω		Ω
			PV -	OL	Ω		Ω
Solar Controller	PV -	PV CB	Top Screw	OL	Ω		Ω
			Bottom	OL	Ω		Ω

			Screw				
		BATT CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		LOAD CB	Top Screw	OL	Ω		Ω
			Bottom Screw	OL	Ω		Ω
		Pigtail	PV +	OL	Ω		Ω
			PV -	0	Ω		Ω
PoE Injector	VIN2+	Web Relay	RLY 1, NO	0	Ω		Ω
			RLY1, C	OL	Ω		Ω
	VIN-		RLY 1, NO	OL	Ω		Ω
			RLY1, C	OL	Ω		Ω